## **Ruth Elaine AMR Project Update:**

Contractor installed 8" PVC main, new services and meter boxes at the following locations:

- Donnie Ann Rd and Quail Run Rd (between Wallingsford and Donnis)
- Donnis Rd (Ruth Elaine to Donnie Ann)
- Ruth Elaine Dr and Martha Ann Dr (Wallingsford west to Silverwood)
- Silverwood Dr and westerly portion of Kensington (between Silverwood and Shakespeare)

## **Forward Looking Construction Schedule:**

Upcoming water main installation work – Wallingsford Rd and Kensington Rd (dates are approx.):

- July 11-18:
  - Work area: Wallingsford Rd (Hedwig to Katella)
  - Wallingsford (Hedwig to Katella) closed to thru traffic. Detour around work area via Hedwig Rd / Los Alamitos Blvd / Katella Ave.
- July 19-21:
  - Work areas: Wallingsford Rd at its intersections with Ruth Elaine Ave, Quail Run Rd, and Donnie Ann Rd.
  - Intersections closed to thru traffic. Localized traffic allowed. Right/Left turn-only signs will be in place.
- July 22-29:
  - Work areas: Kensington Rd (Silverwood Dr to Shakespeare Dr) and Kensington Rd (Shakespeare Dr to Chesney Dr)
  - Kensington closed to thru traffic. Localized traffic allowed. Right/Left turn-only signs will be in place.